

Capital Project Status Report

Updated: Monday, September 12, 2011

Project	Bid Opening	Engineer's Estimate	Low Bid	High Bid	Contractor	Estimated Completion
Project Status: Construction						
CCWWTP Generator Replace IPS1	04/26/2011	\$500,000.00				
CCWWTP Expansion - Bid Package 5	04/21/2011	\$22,000,000.00	\$15,837,000.00	\$20,428,560.00	F & H	04/15/2013
Oasis Road Interchange Improvements	06/03/2010	\$2,500,000.00	\$2,141,835.45	\$2,309,331.00	JF Shea	06/01/2011
Shasta View Roundabout Design	03/03/2011	\$1,100,000.00	\$1,348,683.50	\$1,666,098.00	Sierra National	10/05/2011
2010-11 ADA Curb Ramps	04/28/2011	\$62,000.00	\$46,374.11	\$82,247.15	Roy Allen King Const	07/29/2011
FWTP Electrical Improvements	06/14/2011	\$20,000.00	\$18,089.36	\$21,500.00	Cal Electro, Inc.	08/17/2011
Parkview Alley/ Lanning Imp.	05/05/2011	\$179,000.00	\$165,047.75	\$211,065.00	N & T Digmire, Inc.	07/29/2011
Benton Runway 15/33 Safety Enhance I	06/03/2010	\$1,061,825.00	\$1,023,421.50	\$1,432,666.00	Ford Const	05/01/2011
Country Oaks Sewer Replacement	09/23/2010	\$300,000.00	\$126,624.00	\$201,450.00	N & T Digmire, Inc.	08/01/2011
2011 Water Main and Storm Drain Imprvm	04/12/2011	\$863,500.00	\$838,247.20	\$1,135,742.00	RA Martin Constructors	09/19/2011
Stillwater Business Park Phase 1B	05/24/2011	\$6,250,000.00	\$5,026,454.20	\$5,804,516.50	Shasta Constructors	04/11/2012
Keswick Dam 30" Water Main Repair	03/17/2011	\$350,000.00	\$187,300.00	\$564,465.00	Purcell Painting	08/08/2011
Cypress Bridge	02/08/2007	\$47,000,000.00	\$63,246,711.00	\$65,235,568.00	Kiewit	12/25/2010
CCWWTP Expansion - Bid Package 6	11/19/2009	\$12,000,000.00	\$8,749,300.00	\$10,923,750.00	Auburn Const	12/15/2011
S Bonnyview Boat Ramp Rehab	11/30/2010	\$451,300.00	\$463,980.00	\$610,001.17	Stewart Engineering	08/22/2011
2011 Sanitary Sewer Replacement	04/12/2011	\$817,100.00	\$727,905.00	\$945,710.00	RA Martin Constructors	09/14/2011
Project Status: Contract Process						
Manzanita Hill WM Replacement	08/18/2011	\$588,470.00	\$530,603.00	\$785,359.00	Ariza	
Concrete Repair 2010/11	08/11/2011	\$130,000.00				
Parkview WM Replacement	08/23/2011	\$826,050.00	\$818,323.00	\$1,184,424.00	Eddie Axner Construction	
MLK Roof Repair	08/30/2011	\$30,492.00				
Lassen View SR2S	08/15/2011	\$190,944.00	\$148,532.00	\$259,007.95	Sunrise Excavating	
Muni Airport Terminal Expansion	08/25/2011	\$6,500,000.00				
Benton Runway 15/33 Rehab - Phase 2	06/28/2011	\$3,887,000.00	\$3,269,955.25	\$3,631,347.37	Ford Construction	
Westside Interceptor Phase II	08/18/2011	\$1,845,000.00	\$1,300,407.00	\$1,544,765.00	Meadow Valley	
Project Status: Currently Bidding						
FWTP Clarifier Drive Replace	09/08/2011	\$110,000.00				
Project Status: Design						

Project	Bid Opening	Engineer's Estimate	Low Bid	High Bid	Contractor	Estimated Completion
Water Master Plan Update						
Promenade Bathroom Remodel	06/09/2011	\$100,000.00	\$192,600.00	\$204,556.00	Country Wide Bldrs	
Auditorium Dr Lift Sta & FM Extension	05/05/2012	\$150,000.00				
Boulder Creek Interceptor Phs 2		\$4,000,000.00				
Quartz Hill Rd Realignment		\$800,000.00				
Placer St Improv. Airpark-Boston	02/09/2012	\$2,900,000.00				
Lake Blvd/Keswick Dam Rd TS		\$300,000.00				
Diestlehorst Bridge Rehab	02/14/2012	\$2,129,000.00				
2012 Overlay	05/04/2011	\$800,000.00				
Railroad Ave Vault Relocation	11/10/2011	\$550,000.00				
Solid Waste Facilities Plan						
Parkview Ave Crosswalk Enhancement	09/29/2011	\$105,000.00				
2012 Pavement Preservation		\$800,000.00				
Oasis/Old Oregon Intersection Imp	04/01/2012	\$724,800.00				
Twin View Bridge Replacement	04/27/2012	\$4,760,000.00				
SRTS Mistletoe Sidewalk (Federal)	11/17/2011	\$421,284.00				
Hilltop/I-5 OC Ped Access Improvements	11/10/2011	\$125,000.00				
Bridge Maintenance-Methacrylate	09/29/2011					
Bridge Maintenance-S Bonny Approach						
Well 10 Rehabilitation			\$141,600.00	\$202,000.00	Hidden Valley Pump	
Westside Rd Improvements		\$100,000.00				
2012 Sewer Replacement - Park Marina	05/05/2012	\$900,000.00				
11th Street Storm Drain Improvements		\$160,000.00				
Buckeye WTP Storage Bldg		\$250,000.00				
Boulder Creek Interceptor Phs 3		\$3,500,000.00				
Buenaventura Widening (HSIP)						
Lake Blvd Medians (HSIP)						
Churn Creek LS Improvements	09/15/2011	\$500,000.00				
2012 Water Main Improvement		\$575,000.00				
Churn Creek Rd (Denton) SS & FM		\$350,000.00				
Kapusta Park Access		\$80,000.00				
TS Churn Creek/SR 299		\$685,000.00				
Hilltop Drive Overcrossing at I-5 PSR						
PS Pump Stairs		\$50,000.00				
TS Court/11th Street	11/03/2011	\$300,000.00				

Project	Bid Opening	Engineer's Estimate	Low Bid	High Bid	Contractor	Estimated Completion
Stillwater WWTP Expansion 1A-1B		\$9,250,000.00				
Senior Center Reroof		\$84,800.00				
Bridge Off System Scoping						
Stillwater WWTP Expansion 1C	04/01/2013	\$11,300,000.00				
Leila Utility Improvements		\$100,000.00				
Wastewater Master Plan Update						
Project Status: Scoping						
Old Alturas Bridge Improvements						
Convention Center Glazing		\$381,000.00				
Shasta View Ext. Collyer-Manzanoaks						
Police Facility		\$31,000,000.00				
RPD Building Re-roof	08/01/2011	\$170,000.00				
Downtown Mall Alley						
City Hall Pool Car Parking Expansion	08/01/2011	\$100,000.00				
E Cypress RCB Culvert Replacement						
Well 25						
Muni Airport Taxiway Rehab						
City Hall Break Room Overhang		\$75,000.00				
Catch Basin Replacement		\$250,000.00				
Interceptor Cleaning		\$125,000.00				
TS Victor/Galaxy						
Cypress Booster Pump Station		\$486,000.00				
Bridge On System Scoping						
T/S Victor at Old Alturas		\$1,000,000.00				
Muni Airport Marking						
Victor Avenue Realignment						
California St WM Replacement		\$600,000.00				
CCWWTP Expansion - Bid Package 7		\$4,500,000.00				
CCWWTP Solids Handling		\$5,500,000.00				
River Parkway						
Slurry Seal Corp Yard Parking Lot		\$75,000.00				
Canby Sewer Upsizing		\$400,000.00				
Turtle Bay Park East Improvements						